



Railway Wharf Shipment Schedule

Last Updated: 18/09/2020

Shipment Number	Vessel Name	Heavy Lifts	Other Packages	Scheduled ETA	Scheduled ETD
1	m/v Layla	GSU/SGEN	5 at 30t or less	06/02/2020 – 04:45	07/02/2020 – 18:30
2	MV-AMY (V1)	Pre-Fab Modules		13/02/2020 – 10:45	13/02/2020 – 22:45
3	MV-AMY (V2)	Pre-Fab Modules		19/02/2020 – 04:25	19/02/2020 – 16:30
4	MV-AMY (V3)	Pre-Fab Modules		24/02/2020 – 09:30	24/02/2020 – 20:30
5	MV-AMY (V4)	Condenser		26/02/2020 – 08:30	26/02/2020 – 21:30
6	MV-AMY (V5)	Pre-Fab Modules		28/02/2020 – 10:30	28/02/2020 – 22:30
7	H&S Bravery	Steam Turbine Eqp		19/03/2020	19/03/2020
8	MV-AMY	Pre-Fab Modules		20/03/2020	20/03/2020
9	HRSG 1 – TBC	2 x HRSG		26/03/2020	26/03/2020
10	HRSG 2 – TBC	2 x HRSG		27/03/2020	27/03/2020
11	HRSG 3 – TBC	2 x HRSG		28/03/2020	28/03/2020
12	HRSG 4 – TBC	2 x HRSG		30/03/2020	30/03/2020
13	HRSG 5 – TBC	2 x HRSG		01/04/2020	01/04/2020
14	HRSG 6 – TBC	2 x HRSG		02/04/2020	02/04/2020
15	HRSG 7 – TBC	2 x HRSG & 2 x ANG		04/04/2020	04/04/2020
16	HRSG 8 – TBC	2 x HRSG & 1 ANG		06/04/2020	06/04/2020
17	HRSG 9 – TBC	2 x HRSG		08/04/2020	08/04/2020
18	HRSG 10 – TBC	2 x HRSG		09/04/2020	09/04/2020
19	H&S Bravery	GT/GEN		27/05/2020	29/05/2020
20	RMS Cuxhaven (nom)	Pre-Fab Modules		10/06/2020	10/06/2020
21	H&S Wisdom (nom)	2 x HRSG		11/06/2020	11/06/2020
22	H&S Bravery (nom)	2 x HRSG		12/06/2020	12/06/2020
23	TBC	Piperack		19.08.2020	19.08.2020
24	TBC	Piperack		13.10.2020	13.10.2020
PROVISIONAL DATES - TBC		ALL DATES SUBJECT TO WEATHER CONDITIONS			

February to September 2020 delays at Keadby Lock call the lock on
VHF Ch 74 or call **07814 766 717** for details